



**OFFICE OF STATE AID ROAD CONSTRUCTION (OSARC)
AND
COUNTY BOARD OF SUPERVISORS**

County Hancock

Project No. LSBP-23(13)

Road Name. NORTH RAILROAD AVENUE

BIDS RECEIVED: TUESDAY, SEPTEMBER 8, 2026 AT 10:00 AM IN THE BOARDROOM AT BAY ST. LOUIS, MS

Project Description: 0.071 miles of BRIDGE and APPROACHES REPLACE EXISTING CONCRETE PRECAST BRIDGE WITH PRECAST CONCRETE BRIDGE AND ASSOCIATED COMPONENTS

ROADWAY ITEMS:

	QUANTITY	UNIT
Mobilization	1.000	LS
Clearing and Grubbing	1.000	LS
Removal of Precast Bridge @ STA 2+81.04	1.000	UN
Removal of Asphalt	580.000	SY
Unclassified Excavation (FM)	5.000	CY
Borrow Excavation (Contractor-Furnished FME, Class 9)	380.000	CY
Channel Excavation (FM)	72.000	CY
Granular Material (LVM) (Class 5, Group C)	25.000	CY
Crushed Stone (Size 610)	383.000	TON
Asphalt, ST, 9.5mm	65.000	TON
Asphalt, ST, 19mm	132.000	TON
Maintenance of Traffic	1.000	LS
Additional Construction Signs	0.000	SF
4"-Wide Thermoplastic Edge Stripe (Continuous White) (60 Mil)	0.141	MI
4"-Wide Thermoplastic Traffic Stripe (Skip Yellow) (90 Mil)	0.071	MI
Reflectorized Traffic Object Marker (Encapsulated Lens) (Type 3)	4.000	EA

EROSION CONTROL ITEMS:

	QUANTITY	UNIT
Agricultural Limestone	0.410	TON
Commercial Fertilizer (13-13-13)	0.210	TON
Ammonium Nitrate	0.030	TON
Seeding	0.210	AC
Vegetative Materials for Mulch	0.620	TON
Solid Sodding	50.000	SY
Temporary Silt Fence (Type V) (AOS 0.15-0.84)	630.000	LF
Wattles, 20"	100.000	LF

BRIDGE ITEMS:

	QUANTITY	UNIT
Test Pile, 14", Precast Concrete	2.000	EA
Conventional Static Pile Load Test	0.000	EA
14" Prestressed Concrete Piling	600.000	LF
18" Preformed Pile Holes	200.000	LF
19' Precast Concrete Slab Unit, 3.5' Interior	12.000	EA
40' Precast Concrete Slab Unit, 3.5' Interior	6.000	EA

19' Precast Concrete Slab Unit, 3.5' Exterior	4.000	EA
40' Precast Concrete Slab Unit, 3.5' Exterior	2.000	EA
Precast Concrete Barrier Rail	156.000	LF
31.33' Precast Concrete Cap, Intermediate Unit, Concrete Pile	2.000	EA
31' Precast Concrete Cap, End Unit, Concrete Pile	2.000	EA
9.25' Precast Concrete Wing	4.000	EA
Loose Rip Rap (300 LB)	138.000	TON
Geotextile Under Bridge Abutment, Type V, AOS < 0.43, Non-Woven	100.000	SY
Geotextile Under Rip Rap, Type V, AOS < 0.43, Non-Woven	234.000	SY