

NOTICE TO CONTRACTORS:

Sealed bids will be received by the Board of Supervisors of George County, Mississippi at their office located at 329 Ratliff Street, Lucedale, Mississippi, until **10:00 am. (local time) on February 18, 2020** and shortly thereafter publicly opened, for the construction of a Three-Span (3 Spans at 31 ft. each) Precast Concrete Bridge on East Wilkerson Road, being known as **Project No. ERBR-20(01)** in George County, Mississippi.

Contractors have the option of submitting their bids sealed in an envelope or electronically. If a sealed envelope bid is submitted by mail, the address of the Chancery Clerk is 355 Cox Street, Lucedale, MS 39452. For electronic bid, documents can be downloaded from Central Bidding. Electronic bids shall be submitted at www.centralbidding.com. For any questions relating to the electronic bidding process, please call Central Bidding at 225-810-4814.

PLANS AND SPECIFICATIONS are on file and may be reviewed in the Office of the Purchase Clerk or online at www.centralbidding.com. This project allows for a Contract Time of 75 Working Days and shall be constructed in accordance with the latest edition of the Mississippi Standard Specifications for State Aid Road and Bridge Construction.

PLANS AND PROPOSALS may be secured online from the reference website or obtained from the office of Batson & Brown, Inc., 11267 Old 63 South, Lucedale, MS 39452 upon payment of \$100.00 (non-refundable) for each set.

All bids must be accompanied by a Bid Guaranty consisting of a Bid Bond, Cashier's Check or Certified Check in the amount of 5% of the amount of the bid.

The Board of Supervisors hereby notifies all bidders that it will affirmatively insure that in any contract entered into pursuant to this advertisement; minority business enterprise will be afforded full opportunity to submit bids in response to this invitation and will not be discriminated against on the grounds of race, color, or national origin in consideration for an award.

The County reserves the right to reject any or all bids and to waive any informalities, and to postpone the award of the Contract for a period of time which, however, shall not extend beyond 60 days from the bid opening date.

Larry McDonald, President
George County Board of Supervisors

Publication dates:

January 9, 2020

January 16, 2020

[Note: This advertisement must be published in the legal section of the Clarion-Ledger, being a paper of state-wide circulation.]

SECTION 902
PROPOSAL SHEET 1 of 2

PROJECT NO. ERBR-20(01)
GEORGE COUNTY, MISSISSIPPI

For the construction of BRIDGE REPLACEMENT AND APPROACHES on 0.134 mile(s) of county road known as East Wilkerson Road in George County, Mississippi under Project #ERBR-20(01)

I (We) agree to complete the entire project within 75 working days.

*****SPECIAL NOTICE TO BIDDERS*****

BIDS WILL NOT BE CONSIDERED UNLESS BOTH UNIT PRICES AND ITEM TOTALS ARE ENTERED

The Owner reserves the right to accept or reject any or all proposals.

REF. NO	PAY ITEM NO.	WORK DESCRIPTION	APPROX. QUANTITY	UNIT	UNIT PRICE		ITEM TOTAL	
					DOLLARS	CENTS	DOLLARS	CENTS
Roadway Items								
1	S-200-A	Mobilization	Lump Sum	LS	XXXXXXXXXX	XXXXXXXXXX		
2	S-201-A	Clearing and Grubbing	Lump Sum	LS	XXXXXXXXXX	XXXXXXXXXX		
3	S-202-B	Removal Of Bridge at Station 16+25	1.00	UN				
4	S-202-D	Removal of all Asphalt All Depths	1,755.00	SY				
5	S-203-A	Unclassified Excavation (FM)	410.00	CY				
6	S-203-E	Borrow Excavation (Contractor Furnished) LVM, CLASS 7	3,760.00	CY				
7	S-203-H	Excess Excavation (LVM)	1,000.00	CY				
8	S-240-A	Geogrid Type II (Biaxial-Bx-1200 or Triaxial-TX-5)	2,685.00	SY				
9	S-304-C	Crushed Stone (Size 610) (LVM)	520.00	CY				
10	S-403-A	Hot Mix Asphlat, (ST) (12.5MM))	340.00	TON				
11	S-617-A	Right-of-Way Markers (Type I)	8.00	EA				
12	S-618-A	Maintenance of Traffic	1.00	LS	XXXXXXXXXX	XXXXXXXXXX		
13	S-618-B	Additional Construction Signs	0.00	SF	10	00	0	00
14	S-630-C	Refllectorized Traffic Object Marker (Encapsulated Lens) (Type 3)	4.00	EA				
15	S-815-E	Geotextile Fabric Under Bridge End Treatment(Type V, AOS 0.21-0.43)	92.00	SY				
					Subtotal Roadway Items =			

Erosion Control Items								
16	901-S-212-A	Agricultural Limestone	2.00	TON				
17	S-212-B	Commercial Fertilizer (13-13-13)	1.00	TON				

SECTION 902

PROPOSAL SHEET 2 of 2

PROJECT NO. ERBR-20(01)
GEORGE COUNTY, MISSISSIPPI

REF. NO	PAY ITEM NO.	WORK DESCRIPTION	APPROX. QUANTITY	UNIT	UNIT PRICE		ITEM TOTAL	
					DOLLARS	CENTS	DOLLARS	CENTS
18	S-214-A	Seeding	1.00	AC				
19	S-215-A	Vegetative Materials for Mulch	3.00	TON				
20	S-226-A	Solid Sodding	500.00	SY				
21	S-233-A	Temporary Silt Fence (Type I) (AOS 0.15-0.84)	1,500.00	LF				
22	237-A	Wattles, 20"	400.00	LF				
Subtotal Erosion Control Items =								

Bridge Items								
23	S-803-A	Test Piles	2.00	EA				
24	S-803-C	14" Prestressed Concrete Piling	760.00	LF				
25	S-803-F	18" Pre-formed Pile Holes	680.00	LF				
26	S-804-A	Bridge Concrete , Class "B"	5.48	CY				
27	S-805-A	Reinforcement	656.00	LBS				
28	S-806-D	31' Precast Concrete Slab Unit, 3.5' Interior, 30° Skew, LT FWD	18.00	EA				
29	S-806-E	31' Precast Concrete Slab Unit, Curb, 30° Skew, LT FWD	6.00	EA				
30	S-806-H	Beam Type Railing With Concrete Posts	186.00	LF				
31	S-806-K	33.5' Precast Concrete Cap, Intermediate Unit, Conc Pile 30° Skew, LT FWD	2.00	EA				
32	S-806-L	33.5' Precast Concrete Cap, End Unit, Concrete Pile, 30° Skew, LT FWD	2.00	EA				
33	S-806-M	9.33' Precast Concrete Wing	4.00	EA				
34	S-815-A	Loose Riprap, 300 LB.	400.00	TON				
35	S-815-E	Geotextile Fabric Under Riprap, Type V, AOS 0.21-0.43	740.00	SY				
Subtotal Bridge Items =								
TOTAL BID =								